Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
113	Providing and fixing ROCK wool resin bonded rock wool slab having density 48 kgs/cum for under deck insulation of roofing including necessary fasteners, GI wire & mesh etc., complete with all lead and lift, transportation charges, loading unloading charges, all taxes, cost of all materials, labour, HOM of machinaries, scaffolding etc., complete	Sqm	1423.80	0.00	700.00	0	0.00	700.00	0.00	0.00	0
114	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	8.43	0.00	7000.00	0	0.00	7000.00	0.00	0.00	0
115	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase	Sqm	7.83	0.00	7000.00	0	0.00	7000.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
116	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)	Sqm	7.83	0.00	7000.00	0	0.00	7000.00	0.00	0.00	0
117	Providing and fixing Badminton Poles and net	Nos	6.00	0.00	15000.00	0	0.00	15000.00	0.00	0.00	0
118	Providing and fixing of Aluminium composite panel of approved makeSqm 4,943.00and colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x3mm C section or equalent. The panel shouldconsist of 2.5 mm thermoplastic core of antitoxic LDPE sandwichedbetween 0.25 skins thickaluminium sheet making a total panel thicknessof 3mm. The surfaces will be finished with PVDF based,coating ontopsides and service coating on reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary accessories, sealing shall be done using weather sealant necessary rods etc., complete and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	92.04	0.00	5800.00	0	0.00	5800.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
119	Providing and fixing of Aluminium composite panel of approved makeSqm 4,943.00and colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x3mm C section or equalent. The panel shouldconsist of 2.5 mm thermoplastic core of antitoxic LDPE sandwichedbetween 0.25 skins thickaluminium sheet making a total panel thicknessof 3mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary accessories, sealing shall be done using weather sealant necessary rods etc., complete and as per directions of Engineer in charge of the work (First Floor)	Sqm	441.00	0.00	5800.00	0	0.00	5800.00	0.00	0.00	0
120	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	92.04	0.00	5800.00	0	0.00	5800.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
121	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete.	Sqm	540.00	0.00	6346.00	0	0.00	6346.00	0.00	0.00	0
122	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications	Sqm	88.56	0.00	100.00	0	0.00	100.00	0.00	0.00	0
123	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. (upto 125%)	Cum	812.58	1015.73	100.00	101573	0.00	100.00	0.00	1015.73	101573
	Above 125%			694.33	88.21	61246	0.00	88.21	0.00	694.33	61246

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
124	Providing and fixing M.S. Gate as per Chief Architect Drawing,using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification.	Sqm	11.88	0.00	3300.00	0	0.00	3300.00	0.00	0.00	0
125	Providing 20mm square M.S footrest and fixing in manhole with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications.	Nos	4.00	0.00	280.00	0	0.00	280.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
126	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Each BW	1	1.00	2000.00	2000	0.00	2000.00	0.00	1.00	2000
127	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m	Rmtr	50.00	50.00	315.00	15750	0.00	315.00	0.00	50.00	15750
128	50 to 100 m	Rmtr	50.00	50.00	412.00	20600	0.00	412.00	0.00	50.00	20600
129	100 to 150 m	Rmtr	50.00	50.00	458.00	22900	0.00	458.00	0.00	50.00	22900

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
130	150 to 200 m	Rmtr	50.00	50.00	484.00	24200	0.00	484.00	0.00	50.00	24200
131	200 to 250 m	Rmtr	50.00	50.00	560.00	28000	0.00	560.00	0.00	50.00	28000
132	250 to 300 m	Rmtr	50.00	50.00	600.00	30000	0.00	600.00	0.00	50.00	30000
133	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr	70.00	70.00	1400.00	98000	0.00	1400.00	0.00	70.00	98000
134	Providing 250mm dia PVC Pipe 6kg/cm as per specification and direction of the Engineer in Charge of the work	Rmtr	18.00	18.00	1100.00	19800	0.00	1100.00	0.00	18.00	19800
135	Providing and fixing 175mm Borewell Cap with clamp Set H/D,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.	1.00	1.00	100.00	100	0.00	100.00	0.00	1.00	100

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
136	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by meaans of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 10.00 HP 20 stage.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 12.50 HP 20 stage	No	1	1.00	60400.00	60400	0.00	60400.00	0.00	1.00	60400
137	Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour, charges HOM of equipments etc., complete and as per the directions of the Engineer-in-charge of the work	Rmtr	260	260.00	431.00	112060	0.00	431.00	0.00	260.00	112060
138	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts. with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr	540.00	540.00	128.00	69120	0.00	128.00	0.00	540.00	69120

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
139	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00)etc., complete and as per the directions of the Engineer-in-charge of the work	per Length	130.00	130.00	88.00	11440	0.00	88.00	0.00	130.00	11440
140	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.	1.00	1.00	302.00	302	0.00	302.00	0.00	1.00	302
141	Supplying of LTUG cable having aluminium condutor PVC insulated shethed, galvnised steel, wire / steel tap armoured cable with PVC outer sheathing 1.1 KV class.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr	30	30.00	141.00	4230	0.00	141.00	0.00	30.00	4230
142	Labour charges for laying of 1.1 K.V class UG cable (PWD Electrical SR-1999-2000, with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr	30.00	30.00	11.00	330	0.00	11.00	0.00	30.00	330
143	Digging or trenching of 0.6 m x 0.5 m wide refilling the trench to the required ground level and consolidating etc., complete as per Civil SR KSRB 1-2 P-7 with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr	25.00	25.00	90.00	2250	0.00	90.00	0.00	25.00	2250

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
144	Supplying and fixing of Class A (meaium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr	4.00	4.00	450.00	1800	0.00	450.00	0.00	4.00	1800
145	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.	1.00	1.00	350.00	350	0.00	350.00	0.00	1.00	350
146	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts,	No	1	1.00	3500.00	3500	0.00	3500.00	0.00	1.00	3500
147	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No.	6	6.00	195.00	1170	0.00	195.00	0.00	6.00	1170
148	Providing and fixing in position **50mm** nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No	1	1.00	1700.00	1700	0.00	1700.00	0.00	1.00	1700

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
149	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No	1	1.00	450.00	450	0.00	450.00	0.00	1.00	450
150	SSupplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour etc., complete and as per the directions of the Engineer-in-charge of the work	No	4	4.00	110.00	440	0.00	110.00	0.00	4.00	440
151	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materias| wiring complete as requireds 5 to 30 amps triple pole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No	1	1.00	1600.00	1600	0.00	1600.00	0.00	1.00	1600
152	Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Sq.Cm	23400	23400.00	0.33	7722	0.00	0.33	0.00	23400.00	7722
153	Supplying fully automatic store detta starer unit push button type with suitable wires three contractors one adjustable termal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3pase and wired offter fixing to the wooden board for motor upto 12.50 HP with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the	Each	1.00	1.00	7000.00	7000	0.00	7000.00	0.00	1.00	7000

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
154	Earthwork excavation for pipeline foundation including deporiting or bank up to a depth of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever neeessary as directed in th following strructure manhole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Cum	113	112.50	190.00	21375	0.00	190.00	0.00	112.50	21375
155	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 75mm Dia 6 KSC	Rmtr	250.00	250.00	160.00	40000	0.00	160.00	0.00	250.00	40000
156	Refilling the bumont and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrswith all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Cum	112.50	112.50	62.00	6975	0.00	62.00	0.00	112.50	6975
157	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specification with all lead and lift, loading, unloading and labour charges etc., complete	Each	3.00	3.00	2300.00	6900	0.00	2300.00	0.00	3.00	6900

Item

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
158	Concealed Conduit System Supplying heavy gauge PVC conduit pipe .....mm dia .....mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 19/20mm dia 2mm thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work	Mtr	2350	0.00	450.00	0	0.00	450.00	0.00	0.00	0
159	25mm dia 2mm thick	Mtr	950	0.00	60.00	0	0.00	60.00	0.00	0.00	0
160	32mm dia 2.5mm thick	Mtr	200	0.00	90.00	0	0.00	90.00	0.00	0.00	0
161	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall	Mtr	372	0.00	22.00	0	0.00	22.00	0.00	0.00	0
162	upto 50mm conduit CC floor	Mtr	20	0.00	40.00	0	0.00	40.00	0.00	0.00	0
163	Supplying and fixing of PVC casing and capping on the wall or ceiling using necessary materials like bends, screws at an interval of 300mm .... etc. as required. 25mm	Mtr	50	0.00	30.00	0	0.00	30.00	0.00	0.00	0
164	32mm	Mtr	50	0.00	40.00	0	0.00	40.00	0.00	0.00	0
165	Supplying PVC/GI flexible conduit pipe...mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of the pipe terminated completely 25mm complete and as per the directions of the Engineer-in-charge of the work	Mtr	200	0.00	32.00	0	0.00	32.00	0.00	0.00	0
166	Supplying And Fixing Metal Fan Box with Round Hook.	No	23	0.00	95.00	0	0.00	95.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
167	Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2X1.5Sq.mm Cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet. GROUP A. Short point upto 3Mtr from tapping point to out let via switch box	Point	5	0.00	150.00	0	0.00	150.00	0.00	0.00	0
168	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box	Point	25	0.00	230.00	0	0.00	230.00	0.00	0.00	0
169	Long point above 6Mtr upto 10Mtr from tapping point to out let via switch box	Point	57	0.00	350.00	0	0.00	350.00	0.00	0.00	0
170	Two outlet in a row, above 3Mtr upto 6Mtr from tapping point to out let via switches	Point	5	0.00	450.00	0	0.00	450.00	0.00	0.00	0
171	Three outlet in a row, above 6Mts upto 10Mtr from tapping point to out let via switches box	Point	18	0.00	600.00	0	0.00	600.00	0.00	0.00	0
172	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A. 1.5 sqmm	Mtr.	5750	0.00	19.00	0	0.00	19.00	0.00	0.00	0
173	2.5 sqmm	Mtr.	3200	0.00	30.00	0	0.00	30.00	0.00	0.00	0
174	4 sqmm	Mtr.	650	0.00	43.00	0	0.00	43.00	0.00	0.00	0
175	6 sqmm	Mtr.	150	0.00	65.00	0	0.00	65.00	0.00	0.00	0
176	10 sqmm	Mtr.	450	0.00	110.00	0	0.00	110.00	0.00	0.00	0
177	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 1-3Way	Each	17	0.00	92.00	0	0.00	92.00	0.00	0.00	0
178	6Way	Each	9	0.00	135.00	0	0.00	135.00	0.00	0.00	0
179	8Way	Each	26	0.00	150.00	0	0.00	150.00	0.00	0.00	0
180	10-12Way	Each	9	0.00	160.00	0	0.00	160.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
181	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module	Each	17	0.00	110.00	0	0.00	110.00	0.00	0.00	0
182	6 Module	Each	9	0.00	180.00	0	0.00	180.00	0.00	0.00	0
183	8 Module	Each	26	0.00	200.00	0	0.00	200.00	0.00	0.00	0
184	12 Module	Each	9	0.00	270.00	0	0.00	270.00	0.00	0.00	0
185	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps one way.	Each	210	0.00	65.00	0	0.00	65.00	0.00	0.00	0
186	6Amps Two way.	Each	4	0.00	90.00	0	0.00	90.00	0.00	0.00	0
187	6Amps 3way socket.	Each	32	0.00	97.00	0	0.00	97.00	0.00	0.00	0
188	Stepped Fan Regulator.	Each	23	0.00	290.00	0	0.00	290.00	0.00	0.00	0
189	16Amps one way switch	Each	10	0.00	118.00	0	0.00	118.00	0.00	0.00	0
190	6/16Amps universal socket	Each	10	0.00	150.00	0	0.00	150.00	0.00	0.00	0
191	TV/Telephone socket	Each	1	0.00	83.00	0	0.00	83.00	0.00	0.00	0
192	RJ45/ I.O. outlet	Each	1	0.00	205.00	0	0.00	205.00	0.00	0.00	0
193	Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab.	No	750	0.00	7.00	0	0.00	7.00	0.00	0.00	0
194	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 15Watts 230V CFL lamp.	Each	12	0.00	970.00	0	0.00	970.00	0.00	0.00	0
195	Supplying CFL mirror light fitting with 1x11W CFL lamp, choke, Perspex cover and completely wired for use on 230V 50Hz AC supply.	Each	4	0.00	650.00	0	0.00	650.00	0.00	0.00	0